


COMPLETION REPORT

1	Name of the work	Reserve fund for emergency Constrution of drains at Raja reddy Layout 1st Main road in Ward No 14		
2	Sanctioned Estimate No. & Date	Terno, 20100/245/14.15.05.3.2014		
3	Head of Account which is chargeable	Page 1771		
4	Instrument Order NO. & Date	W.O. No. 20100/02/15.12.05.15.4.2014		
5	Name Of Contractor	Technical Manager (west) Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Madhavanagara Bangalore 560 001.		
6	Time Stipulated for Completion of work	90 days		
a				
b	Delay in Exculpation of Work	—		
7	Measurement recorded in	MBNO 3413 page No 341206 to 341209		
8	Check Measurement of the Asst	MBNO 3413 page No 341206 to 341209		
9	Name of the office/official in charge of the work	AE E (OSD)		
10	a) Asst. Eng/junior Eng	D. S. Chaudhary		
	b) Asst. Exe Engineer	R. S. Chaudhary		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
4.50 lacs		4486000	#	140000


- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.

W-14


ASSISTANT EXECUTIVE ENGINEER.

ಇ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರಲಗುಂಜಿ, ಬೆಂಗಳೂರು - 560 073


EXECUTIVE ENGINEER